

WEEKLY SCHEDULE TRACKER

February 27, 2017

SIRC Construction						
Item	Planned Start	Planned Completion	Actual Start	Actual Completion	Comment	Progress Tracking
Spray Fire Proofing	Dec-15-16	Jan-10-17	Feb-01-17	TBD	* Ground floor completed. 2 nd floor at 50%	
Building Envelope						
Perimeter Wall Enclosure	Dec-02-16	Dec-16-16	Dec-07-16	Feb-17-17	Enclosure completed	
Curtain Wall and Window installation	Feb-21-17	Apr-21-17	Feb-09-17	TBD	Window frame installation completed at 2 nd level, on-going at 3 rd & 4 th level	
Roofing (Main & PH roof)	Dec-16-16	Jan-17-17	Dec-22-16	TBD	* Roofing sheets laid. Perimeter coping completed. Waterproof Membrane east side and PH roof completed, currently working at west side.	
Ground Floor Finishing works						
M&E rough-in / Interior framing & Masonry	Jan-25-17	Feb-22-17	Dec-19-16	TBD	Work at completed	
Mechanical installation	Jan-16-17	Mar-31-17	Jan-16-17	TBD	HVAC duct works, FCUs installation on-going	
2nd floor Finishing works						
M&E rough-in and Interior framing works	Jan-25-17	Mar-22-17	Jan-25-17	TBD	Work currently in progress with 50% completion	

Table indicates current construction activities underway or upcoming

Legend	
	Major Delay – possible impact to critical path
	Minor Delay – no impact to critical path, time can be regained.
	On schedule

